

ZIONSVILLE STREET DEPARTMENT

1075 PARKWAY DRIVE, ZIONSVILLE, IN 46077
PHONE: (317) 873-4544 • FAX (317) 733-2275

STREET DEPARTMENT REPORT ZIONSVILLE TOWN COUNCIL MEETING NOVEMBER 2, 2009

1. 106TH ST. REALIGNMENT AND RECONSTRUCTION

The project is substantially complete. INDOT will take several months to close the project with the Town. Notices of the change of street name for old 106th St. have been sent to affected property owners, and the Zionsville Postmaster has been informed.

A dedication ceremony will be scheduled this month. The winner of the street naming contest will also be recognized at this event and provided with a commemorative street sign bearing the winning entry.

2. DOWNTOWN STREETScape PROJECT

Service has been restored to the three street lights in the Cedar St. vicinity and they should be operational yet this week. Several corrections to asphalt and curbs have been made at the direction of Staff, and pavement markings are the only item of substance remaining. Installation of the decorative crosswalks by an independent contractor began today and should be completed by Thursday. The parking stall lines and standard pavement markings are scheduled to begin by the end of this week, but weather has contributed to a delay the sub-contractor's schedule and may be delayed. The other items not yet complete are custom sign brackets on some of the street signs; these are planned for installation this week.

3. SR 334 PATHWAY DESIGN

Design is ongoing on this project, and coordination with INDOT is on-going to determine what design elements will be allowed within the right-of-way of SR 334.

4. TURKEY FOOT PATHWAY DESIGN

Cost analysis and design considerations continue as an alternate alignment of the proposed pathway is considered for the east side of Turkeyfoot Ave. Design will not commence until a location is finalized.

5. ANNUAL STREET REPAIR PROGRAM

The project is complete.

6. SHELL SITE PARKING LOT

Work continues on this project, and curbs are scheduled to begin this week. An abandoned water service line was discovered during excavation, and Veolia Water will be contacted to kill the service.

7. **WILLOW RD. / MICHIGAN RD. PATHWAY AND PEDESTRIAN SIGNAL**

Quotes have been received for this project, but were substantially higher than the engineers' estimate. Staff is working with the contractor who submitted the low quote in an effort to reduce costs by modifying materials used. Provided an acceptable design is agreed upon, work should commence in November, and be completed yet this season. It is expected that the costs will be covered by proceeds remaining in the Willow Rd. bond.

8. **LEAF COLLECTION**

Annual leaf collection is ongoing and will continue through the week of Thanksgiving. Factors such as weather and need will determine if this service will continue beyond said week.

9. **3rd QTR 2009 Budget Report**

The 3rd QTR budget report for the Street Department has been submitted and reflects the department being within budget for 2009.