

ZIONSVILLE WASTE WATER MONTHLY REPORT

	<u>MAY 2010</u>	<u>MAY 2009</u>
TOTAL FLOW	32.5 MG	41.99 MG
HIGHEST DAILY FLOW	1.51 MG	2.35 MG
AVERAGE DAILY FLOW	1.05	1.35 MG
PRECIPITATION	4.1 in	5.4 in
NPDES VIOLATIONS	0	0

ADDITIONAL COMMENTS:

- Bids were received on May 13, 2010, for the construction of the 2010 Sewer Replacement project. Three bids were received for the construction project and their bid amounts for the project were as follows:

Insituform Technologies USA, Inc. , Chesterfield, Missouri	\$100,432.30
Miller Pipeline Corp., Indianapolis, Indiana	\$114,588.75
Reynolds Inliner, LLC, Orleans, Indiana	\$124,290.00

A tentative award letter has been sent to Insituform Technologies USA, Inc. and the contract and the Notice to Proceed will be executed after submission of their payment and performance bonds.

- Work continues on the South Zionsville Road Sewer project. The 24 in ductile sewer that replaces the 15 in clay sewer is completed and tested, all directional drilled lines have been installed but neither connected or tested, and the lift station wet well and valve pit have been installed.
- Closing papers have been executed and the final payment for the 2009 Sewer Project was submitted in May.

Respectfully submitted:

Dennis Mackey
Waste Water Department Superintendent