

# ZIONSVILLE STREET AND STORMWATER DEPARTMENT

1075 PARKWAY DRIVE, ZIONSVILLE, IN 46077 PHONE: (317) 873-4544 • FAX (317) 733-2275

\_\_\_\_\_

STREET AND STORMWATER DEPARTMENT REPORT FOR THE MONTH OF JANUARY, 2015

### 1. STORMWATER PERMIT ACTIVITIES

- a. Fifteen (15) stormwater pollution prevention plan inspections were conducted at permitted construction sites.
- b. Six (6) Stormwater Individual Lot Permits were issued for new residential construction projects.
- c. Held training for department heads and other town staff on Municipal Operations Pollution Prevention and Good Housekeeping in preparation for an upcoming IDEM audit of the town's Stormwater Quality Management Program.
- d. Working with the White River Alliance (WRA) to develop 2015 public education and outreach activities involving local partners and volunteers.
- e. Participating in the planning and coordination of the WRA's 2015 Trained Individual Contractor's Workshop to be held on March 5<sup>th</sup>.
- f. Assisted with conducting a GPS-based centerline and tree survey of the proposed road right-of-way for the Creekside Corporate Park at Zionsville.
- g. Provided training to Street & Stormwater and Wastewater Department staff on the town's GPS unit and GIS software

#### 2. STORMWATER PROJECTS AND DRAINAGE

a. Contracted for the replacement of a failing storm sewer inlet with a new precast structure in the Village.

#### 3. ADA/Section 504 Compliance

A public input meeting was held on January 8, 2015 at 6:30 pm in the Community Room of the Zionsville Town Hall. Although the number of attendees was very light at two (2), the input and work session were very valuable. The consultant is finalizing the plan for presentation to the council at a later date based on comments received at the public meeting.

## 4. 106<sup>TH</sup> ST. AND MAIN ST./ZIONSVILLE RD. SIGNAL PROJECT

Winter weather is delaying Duke Energy's installation of the power for the signal. At this point, the project cannot proceed until power is established, and Duke Energy is estimating that service will be established the first part of February.

## 5. FORD RD. ROUNDABOUT

The asbestos abatement on the residence to be demolished for the project has been completed, and the structures are scheduled to be removed by February 13<sup>th</sup>. Utility relocation will begin once the structures are gone.