



---

## ZIONSVILLE STREET AND STORMWATER DEPARTMENT

1075 PARKWAY DRIVE, ZIONSVILLE, IN 46077  
PHONE: (317) 873-4544 • FAX (317) 733-2275

---

### STREET AND STORMWATER DEPARTMENT REPORT FOR THE MONTH OF OCTOBER, 2016

#### 1. **STORMWATER PERMIT ACTIVITIES**

- a) Thirteen (13) stormwater pollution prevention plan inspections were conducted at permitted construction sites.
- b) Three (3) Stormwater Individual Lot Permits were issued for new residential construction projects.
- c) Three (3) Stormwater Management Permits were issued for new development projects.
- d) In anticipation of a forthcoming audit of the Town's Stormwater Management Program by the Indiana Department of Environmental Management, mock audits of all Town facilities with Stormwater Pollution Prevention Plans have been conducted including the Wastewater Treatment Plant, Municipal Services Building, Golf Course and all three Fire Stations. All facilities received a satisfactory audit rating.

#### 2. **STORMWATER PROJECTS AND DRAINAGE**

- a) Work continues on the development of a storm sewer pipe condition rating procedure utilizing the towns existing televising library.
- b) Work is ongoing on an in-house survey of storm sewer structures in the Village to develop condition ratings and help prioritize future repairs.
- c) Work is ongoing on an update to the Stormwater Technical Standards Manual. This effort is intended to bring current any outdated standards and to improve the organization of the Manual for the benefit of town staff and the construction community alike.

#### 3. **96<sup>TH</sup> ST./ZIONSVILLE RD. INTERSECTION IMPROVEMENTS**

A bid opening has been tentatively scheduled for December 15<sup>th</sup> in anticipation of an early March, 2017 start of construction. No closures are anticipated, and construction is expected to conclude in August of next year.

#### 4. **BLOOR LANE PATHWAY**

Construction is under way on this project, and substantial completion is expected by mid-November.

**5. OAK ST. AND KISSEL/800 E. INTERSECTION**

Design is nearly complete on the signal and street lighting for this intersection. It is anticipated that staff will solicit competitive quotes in November as the expected project cost is well below the statutory threshold requiring a public bid process, which will potentially accelerate the timeline. Construction is hoped to begin yet this year.

**6. ZIONSVILLE RD. PROJECT**

A meeting with area property owners was held the evening of October 12<sup>th</sup>, with approximately 20 residents attending and providing comment and input. A meeting will be scheduled in November to review the input received so far with Town staff, Town Engineers and Mayor's office to determine a direction for actual design.

**7. 116<sup>TH</sup> ST. PATHWAY PROJECT**

The interlocal agreement between Carmel and Zionsville has been fully executed and design is ongoing.

**8. 2016 PAVING PROGRAM**

Work is ongoing along the various roads included in this year's road rehab project:

- Willow Rd. west of US 421
- Starkey Ave.
- Temple Ave.
- CR 975 E.
- Bloor Lane
- Ash St. (Elm St. to Maple St.)
- Village Ct.
- Turkeyfoot Ave.
- Stevens Rd.
- CR 950 E.

Drivers should be aware of the potential to encounter flag-controlled traffic along any of these roadways at any time. Drivers and residents should also be aware that these projects are phased, and contractors may move in and out of an area until the final, complete resurfacing of these roads is complete.

**9. FORD RD./OAK ST. INTERSECTION PEDESTRIAN SIGNALS**

Design is ongoing for the addition of two pedestrian signals at this intersection to complete access in all directions and legs of the intersection. Sidewalks will be added at the northeast corner of the intersection to connect to existing sidewalks in the area.

**10. CR 700 PATHWAY**

Additional right of way has been secured along the east side of CR 700 E between Whitestown Parkway and the Royal Run subdivision. Negotiations continue with an additional property owner along this route, including the preparation of an appraisal to consider purchasing one of the properties in its entirety. Construction could now occur in 2017 along the portion of secured right of way.

**11. 4<sup>TH</sup> ST. DRAINAGE IMPROVEMENT PROJECT, PHASE I**

All necessary easement modifications and rights of entry have been obtained, and the contract for construction of this project has been awarded to Atlas Excavating. Construction is scheduled to begin in early November with substantial completion anticipated by the end of the year.

**12. SEASONAL FALL LEAF COLLECTION**

Curbside leaf collection for residents in the urban service district is ongoing through December 2<sup>nd</sup>, pending weather.