



ZIONSVILLE STREET AND STORMWATER DEPARTMENT

1075 PARKWAY DRIVE, ZIONSVILLE, IN 46077
PHONE: (317) 873-4544 • FAX (317) 733-2275

STREET AND STORMWATER DEPARTMENT REPORT FOR THE MONTH OF DECEMBER, 2016

1. STORMWATER PERMIT ACTIVITIES

- a) Sixteen (16) stormwater pollution prevention plan inspections were conducted at permitted construction sites.
- b) Eight (8) Stormwater Individual Lot Permits were issued for new residential construction projects.
- c) Worked with the White River Alliance to hold a comprehensive workshop designed to educate homeowners associations, landscape companies and pond maintenance contractors on requirements for and proper management of stormwater management systems from ponds to rain gardens. 73 people attended the event.

2. STORMWATER PROJECTS AND DRAINAGE

- a) Work is nearing completion on a project to develop a storm sewer pipe condition rating procedure utilizing the towns existing televising library.
- b) Work is complete on an update to the Stormwater Technical Standards Manual. This effort is intended to bring current any outdated standards and to improve the organization of the Manual for the benefit of town staff and the construction community alike.
- c) Work is complete on storm sewer outfall and bank stabilization project in Colony Woods.

3. 96TH ST./ZIONSVILLE RD. INTERSECTION IMPROVEMENTS

A bid opening was conducted on December 15th with three (3) contractors submitting on the project:

Contractor	Base Bid
Calumet Civil Contractors	\$855,880.00
Morphey Construction	\$997,334.87
Grady Brothers	\$1,347,368.75

Upon review, all bids were deemed complete and accurate, and the Boone Co. RDC is finalizing the contract with Calumet Civil Contractors. Construction is expected to begin in

March, 2017 and conclude in August. No closures are anticipated, although traffic restrictions and flag control maybe encountered.

4. OAK ST. AND 800 E. INTERSECTION SIGNAL PROJECT

Design is complete on the signal and street lighting for this intersection. Quotes will be solicited from qualified contractors in January, with a deadline of January 20th. Construction will commence upon award of the construction project, anticipated to begin in March.

5. ZIONSVILLE RD. PROJECT

A meeting with area property owners was held the evening of October 12th, with approximately 20 residents attending and providing comment and input. A meeting with the engineers and Mayor's office was held to review input and desired project elements. The Town Engineer is preparing a scope of services contract to begin design in the near future.

6. FORD RD./OAK ST. INTERSECTION PEDESTRIAN SIGNALS

Design is ongoing for the addition of two pedestrian signals at this intersection to complete access in all directions and legs of the intersection. Sidewalks will be added at the northeast corner of the intersection to connect to existing sidewalks in the area.

7. CR 700 PATHWAY

Negotiations continue with an additional property owner along this route, and a final agreement is expected in January. ZCS is expected to dedicate a small section of public right of way along the east side of CR 700 E. to accommodate the project, and the paperwork necessary to accomplish this has been provided. Construction is expected in 2017 along the portions of secured right of way.

8. 4TH ST. DRAINAGE IMPROVEMENT PROJECT, PHASE I

Construction of this project continues, but underground conflicts with utilities remain challenging and hamper progress. Substantial completion is anticipated in January, pending cooperative weather.

9. 4TH ST. DRAINAGE IMPROVEMENT PROJECT, PHASE II

Design work has begun on phase two of the 4th St. Drainage Improvement project, which upgrades the stormsewers north of Phase I between Hawthorne St. and Pine St. Construction is planned to be completed in 2017.