



## ZIONSVILLE STREET AND STORMWATER DEPARTMENT

1075 PARKWAY DRIVE, ZIONSVILLE, IN 46077  
PHONE: (317) 873-4544 • FAX (317) 733-2275

### STREET AND STORMWATER DEPARTMENT REPORT FOR THE MONTH OF APRIL, 2019

#### 1. **STORMWATER PERMIT ACTIVITIES**

- a) Sixteen (12) stormwater pollution prevention plan inspections were conducted at permitted construction sites.
- b) Eight (10) Stormwater Individual Lot Permits were issued for new residential construction projects.
- c) Multiple plans were reviewed for upcoming Stormwater Management Permits.
- d) Issued one (1) Stormwater Warning Notice related to undeveloped site.
- e) The first full round of street sweeping is continuing on curbed roads in the urban service district collecting and properly disposing of 30.39 tons of debris.

#### 2. **IRONGATE DRAINAGE IMPROVEMENT PROJECT**

A bid opening was held on April 18<sup>th</sup> with four (4) contractors submitting for the project:

Contractor	Base Bid
Atlas	\$812,284.00
Calumet	\$723,000.00
White	\$739,000.00
Millennium	\$750,275.00

All bids received were over the engineers' estimate of \$365,600.00 and thus over the approved budget for this project. Therefore, this project will not be awarded at this time and will be rebid or repackaged with another project later this year.

#### 3. **ZIONSVILLE RD. PROJECT**

Utility relocation work is on-going and construction has begun. The road is closed for the season to through-traffic until November, and local access for residents and businesses is currently available from the north.

#### 4. **NORTH-SOUTH CONNECTOR**

Design work is nearing completion for this project, and offers to purchase right of way have been completed on 14 out of 21 parcels with 12 parcels having been

secured, reached agreement, or eliminated. A definitive construction schedule is not yet known, and all efforts are being made to begin work in 2019.

**5. 2018 ROAD REHAB PROJECT**

Work is on-going in the village area and is expected to continue through May.

**6. 2019 ROAD REHAB PROJECT**

A bid opening was held on April 18<sup>th</sup> with four (4) contractors submitting for the project:

	Calumet	Grady Bros.	Midwest
Base Bid Amount	\$1,227,000.00	\$1,399,928.00	\$1,231,041.27
Bid Alternate #1	\$169,000.00	\$166,144.00	\$156,410.70
Bid Alternate #2	\$147,000.00	\$156,134.00	\$136,792.55
TOTAL	\$1,543,000.00	\$1,722,206.00	\$1,524,244.52

All bids received were under the engineers' estimate and within budget. A Notice of Award is expected to be issued the first week of May to the lowest bidder, including the base bid and both alternates. Roads currently included within the project include:

- Ford Rd. from I-865 to Oak St.
- Ford Rd. from Cruse Rd. to Mulberry St.
- Pine St. from 1<sup>st</sup> St. to 6<sup>th</sup> St.
- Andrade Dr.
- Isenhour Hills Dr.
- Tillson Dr.
- Moss Lane
- Summersong Rd.
- Winterstill Rd.
- Waterford Dr. from Village Walk Dr. to Waterford Ct.
- Waterford Ct.

**7. TRAFFIC DATA COLLECTION**

Traffic counts and data collection is on-going town-wide for major intersections and roadways. This data will be used later in 2019 to update the Traffic Impact Fee ordinance.

**8. ANNUAL HEAVY TRASH COLLECTION**

The annual collection of heavy trash in the urban service district has been set for the week of May 6<sup>th</sup>. This is an opportunity for residents in the urban service district to dispose of non-hazardous household items that are not normally collected with their weekly trash service. Collection will again be on residents' regular trash day during this week, and information and details have been coordinated with the Director of Communications and Community Relations for dissemination. Residents may contact the Street and Stormwater Department directly for information as well. As with previous years, there will be no charge to residents to dispose of tires or refrigerant-bearing appliances; however, residents wishing to dispose of these items are requested to notify the Street and Stormwater Department as the collection process differs from standard heavy-trash items.