



# ZIONSVILLE

FOR ALL THE RIGHT REASONS

---

## ZIONSVILLE STREET AND STORMWATER DEPARTMENT

1075 PARKWAY DRIVE, ZIONSVILLE, IN 46077  
PHONE: (317) 873-4544 • FAX (317) 733-2275

---

### STREET AND STORMWATER DEPARTMENT REPORT FOR THE MONTH OF JULY, 2017

1. **STORMWATER PERMIT ACTIVITIES**

- a) Twenty-two (22) stormwater pollution prevention plan inspections were conducted at permitted construction sites.
- b) Twelve (12) Stormwater Individual Lot Permits were issued for new residential construction projects.
- c) Participated in the Zion Nature Center's Biologist Boot Camp by presenting a youth-oriented version of the Hoosier Riverwatch basic training. Fifteen (15) children and four (4) adults participated.
- d) Conducted semi-annual stormwater facility assessments at Fire Station 93 and the Municipal Services Building.
- e) Coordinating the annual Creekfest event and stream cleanup which will be held at Elm Street Green on Saturday, August 19<sup>th</sup>. More information can be found at the event website at [www.zionsville-in.gov/creekfest](http://www.zionsville-in.gov/creekfest).

2. **96<sup>TH</sup> ST./ZIONSVILLE RD. INTERSECTION IMPROVEMENTS**

Construction is nearing completion and is expected to be substantially complete by the beginning of September, weather permitting.

3. **ZIONSVILLE RD. PROJECT**

Design efforts will continue over the next several months. A public information meeting was held July 19<sup>th</sup> at 6:30 pm in the Community Room of the Town Hall to present the current design and configuration to anyone interested. Comments have been and continue to be received from the public. Land acquisition activities have begun and are hoped to be complete by the end of the year, along with final design.

4. **FORD RD./OAK ST. INTERSECTION PEDESTRIAN SIGNALS**

Design is complete for the addition of two pedestrian signals and sidewalks at this intersection to complete access in all directions and legs of the intersection. This project will be advertised for public August 2<sup>nd</sup> with a bid opening scheduled for August 17<sup>th</sup>.

5. **CR 700 PATHWAY**

Design is completed and this project will be advertised for public August 2<sup>nd</sup> with a bid opening scheduled for August 17<sup>th</sup>.

6. **4<sup>TH</sup> ST. DRAINAGE IMPROVEMENT PROJECT, PHASE II**

A bid opening was held on July 14<sup>th</sup> with four (4) contractors submitting on the project:

<b>Contractor</b>	<b>Base Bid Amount</b>
Midwest Paving	\$257,045
Eagle Valley	\$313,719
Yardberry Landscape Excavating	\$374,990
Atlas Excavating	\$402,586

All bids received were in excess of the engineers' estimate as well as the current project budget. Easements have been secured from three (3) property owners but negotiations have stalled with the fourth and final affected owner. This project is on hold as staff is consulting with the town attorney and design engineer on options.

7. **3<sup>RD</sup> ST. DRAINAGE IMPROVEMENT PROJECT**

Design work is ongoing on a project to increase storm sewer capacity and reduce flooding along portions of N. 3rd St. between Oak St. and Walnut St. Construction is expected to be completed in 2017 and may be constructed in phases pending final cost estimates.

8. **FORD RD. & MULBERRY ST. NEW ROUNDABOUT**

Construction is ongoing and is expected to be substantially complete by the beginning of September, weather permitting.

9. **2017 STREET REPAIR AND REHAB PROGRAM**

Work is ongoing in various locations for the next two months. Areas include:

- Oak St./1<sup>st</sup> St./Sycamore St. corridor generally from Town Hall to Elm St.
- Templin Rd. (CR 550 S.) from Willow Rd. to Michigan Rd.
- Old 106<sup>th</sup> St.
- CR 600 S. (Cruse Rd.) from Ford Rd. to CR 950 E.
- 4<sup>th</sup> St. from Hawthorne St. to Sycamore St.
- 2<sup>nd</sup> St. from Oak St. to Sycamore St.

10. **VILLAGE WALK DR. RECONSTRUCTION**

Work is ongoing.