



ZIONSVILLE WASTEWATER DEPARTMENT  
MONTHLY REPORT

STATS FOR MONTH	SEPT 2015	SEPT 2014	SEPT 2013
Total Flow	27.92 MG	26.73 MG	22.54 MG
Highest Daily Flow	1.776 MG	1.448 MG	1.082 MG
Average Daily Flow	0.931 MG	0.891 MG	0.751MG
Precipitation	2.79 IN	3.44 IN	2.70 IN
Percent Plant Capacity	47 %	45 %	38 %
NPDES Violations	0	0	0

Additional Comments:

Construction is finishing up on upgrade work at the wastewater treatment plant headworks. New gates and piping installed.

Work soon to begin at Irishman's Run Lift Station. Bypass pumping will begin so that a new control panel, 3 new pumps, and a new standby generator can be installed. Project should take about 2 weeks, weather depending.

The 2015 Sewer Rehabilitation Project is coming to a close. Insituform finished lining work on specific sewer mains in Colony Woods and Raintree subdivisions. Manholes have been re-inspected and the work should be completed by the first of October.

Raintree Lift Station had an obstruction in the force main. The blockage was removed and is functioning properly now.