



ZIONSVILLE STREET AND STORMWATER DEPARTMENT

1075 PARKWAY DRIVE, ZIONSVILLE, IN 46077
PHONE: (317) 873-4544 • FAX (317) 733-2275

STREET AND STORMWATER DEPARTMENT REPORT FOR THE MONTH OF JANUARY, 2018

1. STORMWATER PERMIT ACTIVITIES

- a) Fourteen (14) stormwater pollution prevention plan inspections were conducted at permitted construction sites.
- b) Twenty (20) Stormwater Individual Lot Permits were issued for new residential construction projects.
- c) One (1) Stormwater Management Permit was issued for a new development project.
- d) Working with the White River Alliance and several area municipalities to hold the annual Trained Individual Contractor Training and Certification program. This program was developed to provide convenient and economical training to help contractors maintain compliance with state and local construction stormwater pollution prevention requirements.

2. ZIONSVILLE RD. PROJECT

Design is nearly complete. Land acquisition activities are ongoing and 14 of approximately 25 parcels have been secured. Nine parcels have been filed for condemnation as a result of failed negotiations, six of which have been returned and are being reviewed. This project is expected to go out for bid as early as March.

3. 4TH ST. DRAINAGE IMPROVEMENT PROJECT, PHASE II

Due to errors by AT&T to properly locate their underground facilities several months ago, this project has been halted for a re-design. A large underground duct bank owned by AT&T was misidentified at a wrong elevation, and it is found to be directly in conflict with the new storm sewer. The additional cost and time delay to the town is being quantified.

4. **3RD ST. DRAINAGE IMPROVEMENT PROJECT**

The project is on schedule, and pending weather, expected to be completed in spring of 2018.

5. **NORTH-SOUTH CONNECTOR**

Design has begun on a new roadway segment that will connect the intersection of 850 E./Cooper Rd. with CR 875 E. to the north. The design includes a roundabout at the intersection of 850 E./Cooper Rd. and Oak St. as well as a roundabout at the intersection of CR 875 E. and Whitestown Rd. Construction is anticipated to begin in 2019. This project is fulfilling the future visions of Zionsville's Transportation Plan.

6. **NEW MUNICIPAL FACILITY**

Preliminary design development has begun on a new facility to be located at the former Rail-Trail Gardens along CR 875 E. just north of the ZCH Sports Complex. This site, encompassing approximately 24 acres has been purchased by the town to house both Parks & Rec facilities as well as Street & Stormwater Dept. operations. Preliminary layouts and cost estimates are expected mid-summer.

7. **MAIN ST. BRIDGE PEDESTRIAN IMPROVEMENTS**

Engineering work has begun on a project to improve pedestrian mobility along South Main St., specifically on Bridge 202 crossing Eagle Creek south of the downtown business district. The bridge and approaches will be modified to eliminate the center turn lane, narrow the remaining two lanes and provide a protected, separated 10' multi-use pathway along each side of the road. This alternative to a stand-alone pedestrian bridge will provide pedestrian access on each side of Main St. and is anticipated to be substantially less expensive than a separate pedestrian bridge along only the west side of the road. This project is expected to be completed by the end of 2018.