



ZIONSVILLE WASTE WATER DEPARTMENT  
MONTHLY REPORT

	<u>SEPTEMBER 2014</u>	<u>SEPTEMBER 2013</u>
TOTAL FLOW	26.73 MG	22.54 MG
HIGHEST DAILY FLOW	1.448 MG	1.082 MG
AVERAGE DAILY FLOW	0.891 MG	0.751 MG
PRECIPITATION	3.44 in	2.7 in
NPDES VIOLATIONS	0	0
PERCENT FLOW CAPACITY	45%	38%

ADDITIONAL COMMENTS:

- Construction has begun on the new 12in force main being installed from the new apartments at Quail Run running south on the pathway from the Town Hall and terminating at the Wastewater Plant on Starkey Road. There will be some inconvenience to people using the pathway during some of this construction period due to the a part of the pathway having to be shut down and using a detour around the construction zone.
- The 2014 Sewer Rehabilitation Project will begin this month. The project consists of utilizing the pipe bursting method for replacing sewers in Eagle View Court, back down eastward across 5<sup>th</sup> Street and running back north to the Main Lift Station on 4<sup>th</sup> St. The project is scheduled to be complete before year end.

