



ZIONSVILLE WASTE WATER DEPARTMENT
MONTHLY REPORT

	<u>JULY 2013</u>	<u>JULY 2012</u>
TOTAL FLOW	29.11 MG	21.72 MG
HIGHEST DAILY FLOW	1.606 MG	0.819 MG
AVERAGE DAILY FLOW	0.939MG	0.700 MG
PRECIPITATION	2.27 in	0.73 in
NPDES VIOLATIONS	0	0
PERCENT FLOW CAPACITY	47%	35%

ADDITIONAL COMMENTS:

- Work continues on the 2013 Sewer Rehabilitation Project in the Colony Woods Subdivision. Part of the project included the possibility of having to perform point repairs on sections of sewer that were deteriorated to the point where lining would not work and actual excavations and repairs made before proceeding. Subsequent televising showed the pipes that had more extensive damage was not to the degree that point repairs were needed. It was decided to use the unit cost provided for in the contract to perform additional lining in the subdivision and Change Order 1 was executed for the additional lining of 1,445 lineal feet of sanitary sewers. These sections are located along Maxwell Lane and Governors Lane. This Change Order will not increase the Contract Price.

