

## ZIONSVILLE WASTE WATER MONTHLY REPORT

	<u>APRIL 2011</u>	<u>APRIL 2010</u>	<u>APRIL 2009</u>
TOTAL FLOW	48.20 MG	30.27 MG	47.49 MG
HIGHEST DAILY FLOW	4.578 MG	1.432 MG	3.517 MG
AVERAGE DAILY FLOW	1.608 MG	1.044 MG	1.583 MG
PRECIPITATION	8.2 in	2.4 in	8.4 in
NPDES VIOLATIONS	1	0	0

### ADDITIONAL COMMENTS:

- The one violation for April happened on the 28<sup>th</sup> after 2in of rain caused excessive flows to the treatment plant and the EQ Basin overflowed for 6 hours. The overflow was chlorinated, blended with the secondary treated water, sent through the polishing ponds and re-aerated. Sampling and analyses showed the total discharge to be in compliance with our discharge limits.
- The Zionsville Road Sewer Project has reached substantial completion and the line is now available for businesses and residents to hook up to. A punch list is being generated for the contractor to complete before final completion is reached. The work remaining is mainly asphalt repair and grounds restoration.
- The first quarter budget analysis was provided to the Town Manager and Council. The two major line items that appear may exceed the budgeted amount this year is Treatment Plant Repair and Lift Station Repair. Even with overages in those two accounts I am projecting the total budget to still come in at or slightly under the overall budgeted amount.
- The 2011 Zionsville Sewer Rehabilitation Project has gone out to bid and the bid opening is scheduled for May 19, 2011. Notice of award will follow after review by our engineers and the Notice to proceed should occur by June 17, 2011. This year's project is for the lining of sewers in various locations within the Village part of Town.

## ZIONSVILLE WASTE WATER MONTHLY REPORT