

ZIONSVILLE WASTE WATER MONTHLY REPORT

	<u>MARCH 2011</u>	<u>MARCH 2010</u>
TOTAL FLOW	47.35 MG	40.59 MG
HIGHEST DAILY FLOW	3.932 MG	1.997 MG
AVERAGE DAILY FLOW	1.527 MGD	1.309 MGD
PRECIPITATION	3.9 in	3.8 in
NPDES VIOLATIONS	3	0

ADDITIONAL COMMENTS:

1. The violations for the month were as of a result of the following:
 - Overflows of the Equalization basin on 3/5 following a 2.4in rain event.
 - The plant exceeded the allowable weekly average of total suspended solids loading due to the excessive silt the plant received from a manhole taking in creek water on 2/28 and 3/1/11.
 - A collection system overflow from the 3/5 rain event caused by blockages in a 12in sewer. Televising and subsequent cleaning of the line has cleared those obstructions.
2. Work continues on the Zionsville Road Sewer Project. The contractor, Weihe Construction, Inc., has nearly completed the installation of the lift station and start up is scheduled for the second week of April. With a successful start up the project can be declared as being substantially complete and residents along Old 106th and Zionsville Road can connect to the sanitary sewer.
3. Design work on the Village Sewer Rehabilitation Project was completed by BLN and is presently being reviewed. The project will go out for bid by the end of the second quarter.
4. Attended the Utilities and Environment Committee Meeting (Wastewater Master Plan)
5. Attended the Zionsville Road Sewer Project progress meeting with representatives of HNTB and Weihe Construction, Inc.

ZIONSVILLE WASTE WATER MONTHLY REPORT