



ZIONSVILLE WASTEWATER DEPARTMENT
 MONTHLY REPORT
 OCTOBER 2016

STATS FOR MONTH	OCT 2016	OCT 2015	OCT 2014
Total Monthly Flow	27.21 MG	31.59 MG	27.35 MG
Highest Daily Flow	1.346 MG	1.232 MG	1.425 MG
Average Daily Flow	0.878 MG	1.019 MG	0.882 MG
Precipitation	2.60 IN	1.72 IN	3.60 IN
Percent Plant Capacity	44 %	51 %	44 %
NPDES Violations	0	0	0

Additional Comments:

Merrell Bros. hauled biosolids from the plant on October 3rd and 5th.

Miller Pipeline started the 2016 Sewer Rehab Project on 10/25 with sewer main lining in Irongate and Hunter's Point. This project should take

approximately 2 and a half weeks to complete depending on weather conditions. The work should cause minimal disruptions in service.

The end of chlorination season was on 10/31/16. Will begin again at the end of March 2017.

Started the Cedar Bend Lift Station Rehab Project on 10/31/16. Had to relocate the electric meter with the help of REMC. Will be getting the Department's first Arc Armor panel with arc flash protection. Straeffler Pump & Supply is performing the work. Besides the panel, will be replacing both lift station pumps. Work should be completed by the middle of the week with no disruption of service.